

Twickenham Riverside - High Level Indicative Construction Programme

Months

Ref	Activity	Construction	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30
1	Contractor appointment and mobilisation	All zones	█																													
2	Suspend street parking and adapt access and service roads	All zones	█	█																												
3	Contractors site set up	All zones	█	█																												
4	Demolition and site clearance	All zones			█	█	█	█	█	█																						
5	Diversion and removal of utilities and services	All zones			█	█	█	█	█	█																						
6	Tempoary relocation of sub station	4							█	█	█																					
7	Temporary shoring and sheet piling	2,3,4							█	█	█	█																				
8	Excavation and reduction in levels	2,3,4							█	█	█	█																				
9	Removal of below ground obstructions including Lido and flood defence wall	2,3							█	█	█	█																				
10	Piling and basement construction	2,3,4											█	█	█	█																
11	Construction of flood defence wall	2,3												█	█	█	█															
12	Back fill and levelling	2,3														█	█	█	█													
13	Superstructure and External Works	2,4											█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	
15	Groundworks and Landscaping including Diamond Jubilee Gardens	3																		█	█	█	█	█	█	█	█	█	█	█	█	
16	Works to Embankment	1		█	█	█		█		█		█		█		█		█		█		█		█		█		█		█		
17	Handover and completion	All zones																										█	█			